

# Broadacre Primary School

## Progress Newsletter

April 2021

esteem

### Progress so far...



Over the last 8 weeks, 20,000 tonnes of material has been moved in preparation for the building foundations. Once the material was moved, stone fill was used to set-out the building footprint.



The foundations were formed and set up using 120 sets of holding down bolts and pouring over 300 cubic metres of concrete .



The first steelwork was erected on 19th March—a fantastic milestone to see the building come out of the ground. The steel frame will continue to be erected over the course of the next 5 weeks.



The pupils at Broadacre were delighted to have had the opportunity to sign a piece of steel which will be going in their new school.

### World Autism Awareness Week

To celebrate World Autism Awareness Week, we were lucky enough to meet Luke Garner, a local illustrator who is putting together some fabulous illustrations for the children to colour in and stick to the hoarding in the playground .



### Coming up...

- During the upcoming weeks, the site team will be continuing to erect the steel frame of the building.
- The drainage, ducting and kerbing works will be ongoing around the car parks in readiness for basecourse tarmac towards the end of April.